

FIELD REPORT

DATE: December 27, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 39°
SITE CONDITIONS: Dry
WORKERS: +/- 60
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford and Robert Gray

OBSERVATIONS:

- 1) The intumescent fireproofing mockup was on site.
- 2) The butterfly roof batt insulation is being installed.
- 3) The north curtainwall is being installed.
- 4) The cooling tower structure is installed.
- 5) Electrical conduits are being run to the generator location.
- 6) The roof drains are being lowered.
- 7) The steel mounting supports for the green roof guardrail are being installed.
- 8) The following work is being installed:
 - a. Masonry
 - b. Curtain wall
 - c. Exterior gypsum board sheathing
 - d. Metal studs
 - e. Air barrier
 - f. Fireproofing
 - g. Plumbing piping
 - h. Mechanical duct
 - i. Sprinkler system piping
 - j. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel installation is expected to start within the month.
- 2) The cistern concrete pad is expected to be poured within the month.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



