

FIELD REPORT

DATE: February 21, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Overcast - 58°
SITE CONDITIONS: Partly Muddy
WORKERS: +/- 60
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative
IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The north curtainwall glazing is being installed.
- 2) The clerestory curtainwall is being installed.
- 3) Brick masonry is being installed on the southwest corner of the building. It is almost complete to the third floor.
- 4) The channels for the zinc panels are being installed on the west side.
- 5) The zinc panels are being installed on the northwest side of the building.
- 6) The elevator equipment is being installed. The cab appears to be complete.
- 7) Blocking is being installed in the restrooms.
- 8) Interior studs are being installed.
- 9) The following work is being installed:
 - a. Masonry
 - b. Zinc Wall Panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Fireproofing
 - h. Plumbing piping
 - i. Mechanical duct
 - j. Sprinkler system piping
 - k. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Remaining zinc wall panel mockups are expected to be complete next week.
- 2) The green roof is expected to be start installation within the next three weeks.

ATTACHMENTS:

- 1) One (1) page of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.

