

## FIELD REPORT

---

DATE: May 10, 2012

PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Clear - 76°  
SITE CONDITIONS: Dry  
WORKERS: +/- 18  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative  
  
IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, Pierce Langridge, and Mike Thompson

### OBSERVATIONS:

- 1) Structural steel erection has proceeded eastward to column line A08.
- 2) Metal floor-decking has proceeded eastward to column line A05 on the second floor and to column line A04 on the third floor.
- 3) No stair has been installed.
- 4) The concrete foundation (pile caps, grade beams and pedestals) are continuing to be installed.

### CONSTRUCTION SCHEDULE:

- 1) Continue the installation of the concrete foundation. The concrete foundation work is anticipated to be complete mid-May.
- 2) Continue erecting the structural steel. The structural steel from A08 – A11 should be on site Monday, May 14<sup>th</sup>.
- 3) Continue installing the metal floor-decking.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



