

FIELD REPORT

DATE: September 27, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 81°
SITE CONDITIONS: Dry
WORKERS: +/- 46
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Mike Thompson, and Steve Jackson

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today.
- 2) Preparations for the first floor concrete slab pour from column line A14 to A19 are continuing.
- 3) I indicated to the Contractor to verify the location of the plumbing line in CONFERENCE (102) exterior wall. He did and found it was in the incorrect spot. The Contractor indicated he would have this work corrected.
- 4) The following work is being installed:
 - a. Exterior metal studs
 - b. Interior metal studs
 - c. Fireproofing
 - d. Roof drain piping
 - e. Mechanical duct
 - f. Sprinkler system piping
 - g. Electrical conduits

CONSTRUCTION SCHEDULE:

- 1) The first floor concrete slab pour from column line A14 to A19 is scheduled for Friday, September 28th @ 2am (tonight).
- 2) Continue the installation of the concrete foundation.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



