



FIELD REPORT

DATE: October 3, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 87°
SITE CONDITIONS: Dry
WORKERS: +/- 130
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) Drilled shafts have been poured in the plaza.
- 2) Masonry work continues in the Service Yard.
- 3) Zinc panel installation continues.
- 4) The green roofs continue to be installed.
- 5) Fire alarm devices are being installed.
- 6) Wood paneling continues to be installed at the Meeting Room.
- 7) Butt-glazed walls are being installed.
- 8) The stars in the ceiling of Children's are complete.
- 9) Doors are being hung.
- 10) Door hardware is being installed.
- 11) Floors are being installed on the second floor.
- 12) Ceilings are being installed on all three floors.

CONSTRUCTION SCHEDULE:

- 1) The Service Yard concrete slab should be poured next week.
- 2) Furniture installation shall begin on October 21st.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



