



FIELD REPORT

DATE: October 24, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 74°
SITE CONDITIONS: Dry
WORKERS: +/- 110
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) Shelving has arrived and is being installed.
- 2) Steel case is being delivered and staged.
- 3) Reflecting Pool 1 is being poured.
- 4) The gate posts for the service yard are being installed.
- 5) The planters are being installed at the north side of the Meeting Room.
- 6) Roof terrace pavers are being installed.
- 7) Masonry work at the fence walls appears to be complete.
- 8) Flooring continues to be installed.
- 9) Flooring has started on the third floor.
- 10) Wall covering continues to be installed.
- 11) Stretch fabric ceiling continues to be installed. It is complete in children's.
- 12) Teen entry is being installed.
- 13) Glass rails are being installed.
- 14) Genealogy ceiling grid is being installed.
- 15) Millwork is arriving on all floors.

CONSTRUCTION SCHEDULE:

- 1) Resume on site work.
- 2) Finishes are being installed.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



