

---

## WHLC Architecture - Schwartz/Silver Architects

---

A Joint Venture

### CONSTRUCTION REPORT

---

Project: River Center Branch Library

Project No.: 11-025

Report No.: 018

Site Visit Date/Time: 08-31-2017

Location: Project Site; site visit and walk

Attendees: R. Roussel, T. Colomb, T. Mathis, M. Caillouet

Weather/Temp: Sunny, Partly Cloudy, Hot and Humid.

#### Work in Progress/Observations:

- Metal strapping work continues.
- Metal framing work is ongoing.
- A few different meetings have been held on site with the City, CSRS, B&L, WHLC regarding the sanitary sewer tie-ins at the street level.
- The City is trying to determine the proper lines to tie into given the amount of other services directly on the property line. Water main, Fiber duct bank, Entergy duct bank, storm water. All of which have been tied in already.
- There is a scheduled road shutdown and work that will take place around September 8-9th to repair an existing sanitary line.
- There is plenty more sheathing installed at the back side along with the ACM metal strapping.
- Railings are in fabrication.
- Roofing parapet plywood is getting close to being complete.
- Fireproofing is still going on.
- The Generator has been set.
- Rough-in work on most floors is ongoing.

(see attached photos)

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG\_5181



IMG\_5183



IMG\_5184



IMG\_5185