

---

## WHLC Architecture - Schwartz/Silver Architects

---

A Joint Venture

### CONSTRUCTION REPORT

---

Project: River Center Branch Library

Project No.: 11-025

Report No.: 004

Site Visit Date/Time: 01-30-2017

Location: Project Site; site visit and walk

Attendees: T. Mathis, J. Frey, R. Roussel, T. Colomb, M. Caillouet.

Weather/Temp:

Work in Progress/Observations:

- The job site was unusually muddy with recent rains.
- Grade beams have started to be excavated at the site.
- Previous garage pour-back has been finished.  
Still waiting on pouring back the sidewalk in the garage area.
- No work was ongoing at the time of the site visit. Site was very muddy.
- Backfilling at the new Hot and Cold water supply and return underground lines has been completed.
- The underground plumbing work was completed.
- Grade beam work was underway with re-steel and concrete being set and poured at various locations.
- There was form work being set, re-steel being worked into the project.
- See photos for large excavation of transfer caps and pile caps.
- Piping conduit, backfilling, grade beams, pile caps, etc. are all underway.

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG\_1106



IMG\_1107



IMG\_1108



IMG\_1111



IMG\_1272



IMG\_1273



IMG\_1274



IMG\_1275



IMG\_1276



IMG\_1278



IMG\_1279



IMG\_1281