

# **John E. Thompspon P.E.**

25292 Lorin Wall Rd.  
Holden, LA 70744  
(225) 294-3061

## **Commissioning Site Visit**

**Date:** April 24, 2013

**Project:** Independence Park Main Library Baton Rouge, Louisiana

**Date Visited:** April 24, 2013

### **OBSERVATIONS**

1. The East Bldg. only has electrical stub-ups.
2. Main Bldg.
  - First floor – In the main electrical room all panel cans were in and the contractor is pulling wire.
  - Second floor – In the electric room cans were in and they are working on finishing feeders.
  - Contractor is proceeding with branch circuit conduit installation.
  - Third floor – Contractor working on installation of branch circuits. We noted small whips of MC cable.

**Observations made by John E. Thompson P.E.**