

John E. Thomspson P.E.

25292 Lorin Wall Rd.

Holden, LA 70744

(225) 294-3061

Electrical Commissioning Site Visit

Date: May 22, 2013

Project: Independence Park Main Library Baton Rouge, Louisiana

Date Visited: May 22, 2013

OBSERVATIONS

1. The contractor is pulling wire from the first floor main electrical room to large circuits and panel boards.
2. The first and second floor “in wall” conduit and boxes near complete.
3. The third floor “in wall” conduit and box installation is progressing. The contractor should check all third floor conduit for proper support spacing.

Observations made by John E. Thompson P.E.