

FIELD REPORT

DATE: January 24, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 70°
SITE CONDITIONS: Muddy
WORKERS: +/- 60
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative
IN ATTENDANCE: Benjamin R. Bradford, Pierce Langridge, and Vic Todd

OBSERVATIONS:

- 1) I reminded the Contractor again of their limits on construction including storage and staging areas. Vic assured me any use of the areas outside of those designated areas would be corrected as soon as possible.
- 2) The roofing is being installed above the third floor.
- 3) The shaftwall elevator walls are being installed.
- 4) The butterfly roof batt insulation continues to be installed.
- 5) The generator pad is being prepared.
- 6) The north curtainwall is being installed.
- 7) The masonry on the exterior wall of Stair 4 appears to be complete.
- 8) The mechanical ducts are being installed over the staff lounge and PR Graphics.
- 9) The following work is being installed:
 - a. Masonry
 - b. Curtain wall
 - c. Exterior gypsum board sheathing
 - d. Metal studs
 - e. Air barrier
 - f. Fireproofing
 - g. Plumbing piping
 - h. Mechanical duct
 - i. Sprinkler system piping
 - j. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel mockups are expected to be complete next week.
- 2) Zinc wall panel installation is expected to start within the month.
- 3) The cistern concrete pad is expected to be poured within the month.

ATTACHMENTS:

- 1) Three (3) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.





