

FIELD REPORT

DATE: **January 31, 2013**
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 51°
SITE CONDITIONS: Muddy
WORKERS: +/- 60
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative
IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today.
- 2) The roofing is being installed above the third floor.
- 3) The shaftwall elevator walls are being installed.
- 4) The butterfly roof batt insulation continues to be installed.
- 5) The north curtainwall glazing is being installed.
- 6) The masonry on the exterior wall of Stair 4 appears to be complete.
- 7) The masonry scaffolding on the west side of the building is being installed.
- 8) The following work is being installed:
 - a. Masonry
 - b. Curtain wall
 - c. Exterior gypsum board sheathing
 - d. Metal studs
 - e. Air barrier
 - f. Fireproofing
 - g. Plumbing piping
 - h. Mechanical duct
 - i. Sprinkler system piping
 - j. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel mockups are expected to be complete next week.
- 2) Zinc wall panel installation is expected to start within the month.
- 3) The cistern concrete pad is expected to be poured within the month.