

## FIELD REPORT

---

DATE: February 8, 2012

PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Partly Cloudy - 56°  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Mike Thompson, Vic Todd, and George Griffon

### OBSERVATIONS:

- 1) Pile driving is continuing. Approximately 200 piles have been driven.
- 2) Three concrete pile caps have been completed.
- 3) Catch basin A-9 is installed and the subsurface drainage system is complete from this point to the existing 72" pipe.
- 4) The electrical conduits for the electrical loop are installed from BREC's transformer to approximately building column 06:A04.

### CONSTRUCTION SCHEDULE:

- 1) Continue the drilling and driving of the piles.
- 2) Continue the installation of the concrete pile caps.
- 3) Continue the installation of the subsurface drainage system.
- 4) The work in the rear parking lot will be completed Monday, February 13<sup>th</sup>.
- 5) Contractor will setup a preconstruction concrete finish meeting a minimum of one month prior to the first pour of the architectural white concrete.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



