

FIELD REPORT

DATE: February 14, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 50°
SITE CONDITIONS: Muddy
WORKERS: +/- 60
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative
IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The Vegetated Roof Pre-Installation Meeting was held today.
- 2) Two of the three zinc mockups are on-site.
- 3) The butterfly roof batt insulation appears to be complete.
- 4) The north curtainwall glazing is being installed.
- 5) The clerestory curtainwall is being installed.
- 6) Brick masonry is being installed on the west side.
- 7) The channels for the zinc panels are being installed on the west side.
- 8) The elevator equipment is being installed.
- 9) Blocking is being installed in the restrooms.
- 10) The following work is being installed:
 - a. Masonry
 - b. Zinc Wall Panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Fireproofing
 - h. Plumbing piping
 - i. Mechanical duct
 - j. Sprinkler system piping
 - k. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Remaining zinc wall panel mockups are expected to be complete next week.
- 2) Zinc wall panel installation is expected to start within the month.
- 3) The green roof is expected to be start installation within the next three weeks.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



