

FIELD REPORT

DATE: February 16, 2012

PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 65°
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, and George Griffon

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today. MJW will issue the meeting minutes.
- 2) Pile driving is continuing. Approximately 400 piles have been driven.
- 3) Approximately 11 concrete pile caps have been completed.
- 4) Catch basin A-9 is installed and the subsurface drainage system is complete from this point to the existing 72" pipe.
- 5) The work in the rear parking lot is complete.

CONSTRUCTION SCHEDULE:

- 1) Continue the drilling and driving of the piles.
- 2) Continue the installation of the concrete pile caps.
- 3) Continue the installation of the subsurface drainage system.
- 4) Grade beam excavation will start next week.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



