

## FIELD REPORT

---

DATE: February 23, 2012

PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Cloudy - 74°  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, and George Griffon

### OBSERVATIONS:

- 1) Pile driving is continuing. Approximately 560 piles have been driven.
- 2) Approximately 16 concrete pile caps have been completed.
- 3) Grade beam excavation has started along column line A01.
- 4) Catch basin A-9 is installed and the subsurface drainage system is complete from this point to the existing 72" pipe.
- 5) The transformer pad has been installed.

### CONSTRUCTION SCHEDULE:

- 1) The drilling and driving of the piles should be complete by the end of next week.
- 2) Continue the installation of the concrete pile caps.
- 3) Continue the grade beam installation.
- 4) Continue the installation of the subsurface drainage system.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



