

## FIELD REPORT

**DATE:** February 28, 2013  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Clear - 48°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 60  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative  
**IN ATTENDANCE:** Benjamin R. Bradford

## OBSERVATIONS:

- 1) The clerestory curtainwall is being installed.
- 2) Brick masonry appears to be complete on the southwest corner of the building.
- 3) The channels for the zinc panels are being installed.
- 4) The zinc panels are being installed on the northwest side of the building.
- 5) The zinc panels are installed on the southeast side of the building on the third floor.
- 6) Foam has been replaced for the cistern pour.
- 7) The exterior book drop has been framed out.
- 8) The metal ceiling has been started in the two-story reading space.
- 9) Interior gypsum board is being installed.
- 10) Electrical Conduits are being run to the Meeting Room.
- 11) The Generator has been placed on its concrete pad.
- 12) The following work is being installed:
  - a. Masonry
  - b. Zinc Wall Panels
  - c. Curtainwall
  - d. Exterior gypsum board sheathing
  - e. Metal studs
  - f. Air barrier
  - g. Fireproofing
  - h. Plumbing piping
  - i. Mechanical duct
  - j. Sprinkler system piping

## CONSTRUCTION SCHEDULE:

- 1) Remaining zinc wall panel mockups are expected to be complete next week.
- 2) The green roof is expected to be start installation within the next three weeks.

## ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



