

FIELD REPORT

DATE: April 18, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Overcast - 77°
SITE CONDITIONS: Muddy
WORKERS: +/- 115
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The storm drain line north of the library is being installed.
- 2) The white concrete Lobby pour is complete.
- 3) The Meeting Room is being framed with metal studs.
- 4) Interior gypsum board walls are being installed.
- 5) The interior gypsum is being taped and floated.
- 6) The concrete pedestals for the light bollards on the roof garden are ready formed and ready for the concrete pour.
- 7) The column covers are being installed.
- 8) The following work is being installed:
 - a. Masonry
 - b. Zinc wall panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Sprinkler system piping
 - h. Interior gypsum board.
 - i. Taping and floating the interior gypsum board.

CONSTRUCTION SCHEDULE:

- 1) The concrete pedestals for the light bollards on the roof garden should be poured next week.
- 2) Preparations for the Loading dock concrete pour shall start next week.
- 3) Plaza layout is going to follow the loading dock concrete work.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



