



FIELD REPORT

DATE: July 5, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 80°
SITE CONDITIONS: Slightly Muddy
WORKERS: +/- 40
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The Service Yard fence grade beams appear to be complete.
- 2) The Loading Dock structural steel installation appears to be complete.
- 3) The masonry at the Meeting Room is being installed.
- 4) The exterior doors are being installed in the curtainwall.
- 5) The light fixtures are being installed.
- 6) In the Meeting Room, the interior framing and gypsum board are being installed.
- 7) The masonry at the Meeting Room is being installed.
- 8) Taping and floating has begun on the third floor.
- 9) The following work is being installed:
 - a. Zinc wall panels
 - b. Curtainwall
 - c. Exterior gypsum board sheathing
 - d. Masonry
 - e. Metal studs
 - f. Interior gypsum board.

CONSTRUCTION SCHEDULE:

- 1) The permanent power should be connected by July 12, 2013.
- 2) The A/C should be turned on in couple weeks after the permanent power is connected.
- 3) The stretch fabric ceiling mockup should be ready for review on July 9, 2013.
- 4) The flood tests for the green roofs should occur at the end of next week.
- 5) The cistern should be installed next week.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



