



FIELD REPORT

DATE: August 21, 2014
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 89°
SITE CONDITIONS: Dry
WORKERS: +/- 44 Construction
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The concrete paver installation has begun today for the bus drop off and in the parking lot.
- 2) The CMU work for the monument sign is almost complete.
- 3) The bioswales at Goodwood are being dug.
- 4) The sod is installed in the eastern parking lot.
- 5) The conduits to the eastern light poles are complete
- 6) The retaining walls at the bioswales and center walk are being installed.
- 7) The eastern parking lot landscaping appears to be completed.
- 8) Concrete that was holding water was repoured.
- 9) Limestone continues to be installed for the paver installation in the parking lot and plaza.
- 10) One white concrete wall is being formed up.
- 11) The granite pavers are continuing on the north reflecting pool.
- 12) The saw cutting for the Goodwood Median modifications is almost complete.
- 13) The subwoofer installation in the meeting room began this morning and will be completed by tomorrow evening.

CONSTRUCTION SCHEDULE:

- 1) The concrete pavers in the Plaza on Monday and last until the following Saturday. At the completion of the concrete pavers, the landscaping will begin.
- 2) The power lines for the eastern parking lot light poles will be pulled after 6pm tomorrow after the library has closed
- 3) The contractor will be cleaning the parking lot and caulking tomorrow and Monday. Fill along the perimeter of the parking lot will also be installed.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



- 4) The material removal for the Goodwood Median modifications should begin next week.
- 5) Half of the western parking lot is expected to be poured in two weeks.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



