

## FIELD REPORT

---

**DATE:** August 23, 2012  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Clear - 79°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 52  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford, Vic Todd, and Robbie Posey

### OBSERVATIONS:

- 1) Preparations are finishing up for the concrete pour tonight.
- 2) The second floor concrete slab pour from column line A06 to A12 has been completed.
- 3) Removal of the wet building pad (soil) at the first floor is underway.
- 4) The stair run from first to second floors is in place at Stair #3.
- 5) Exterior metal studs are being installed.
- 6) The drain lines from the roof drains are being installed.
- 7) Electrical conduits are being installed under the floor deck.
- 8) Mechanical ducts are being installed under the completed concrete slabs.

### CONSTRUCTION SCHEDULE:

- 1) The third floor concrete slab pour from column line A06 to A12 is scheduled for Thursday, August 23<sup>th</sup> @ 2am (tonight).
- 2) The third floor concrete slab pour from column line A12 to A14 is tentatively scheduled for Thursday, August 30<sup>th</sup> @ 2am.
- 3) Continue the installation of the concrete foundation.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



