

FIELD REPORT

DATE: September 6, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 88°
SITE CONDITIONS: Dry
WORKERS: +/- 44
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford and Mike Thompson

OBSERVATIONS:

- 1) Last week's site visit was canceled due to Hurricane Isaac.
- 2) The Monthly Meeting was held today. It was rescheduled from last week due to Hurricane Isaac.
- 3) Grade Beam DB is being reformed.
- 4) The first floor building pad (soil) is being dried out.
- 5) Interior walls are starting to be laid out.
- 6) Fireproofing is being installed.
- 7) The drain lines from the roof drains are being installed.
- 8) Electrical conduits are being installed under the floor deck.
- 9) Mechanical ducts are being installed under the completed concrete slabs.

CONSTRUCTION SCHEDULE:

- 1) The first floor concrete slab pour from column line A12 to A14 is scheduled for Thursday, September 13th @ 2am.
- 2) Continue the installation of the concrete foundation.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



