



FIELD REPORT

DATE: September 13, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 80°
SITE CONDITIONS: Dry
WORKERS: +/- 40
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Robbie Posey, Vic Todd, and George Griffon

OBSERVATIONS:

- 1) Grade Beam DB has been poured.
- 2) Preparations for the first floor concrete slab pour from column line A12 to A14 are continuing.
- 3) I indicated to the Contractor to remove the vapor retarder tape adhered to the vertical concrete face of the previous pour and adhere the vapor retarder to the vapor retarder under the existing concrete slab. The Contractor indicated he would have this work corrected.
- 4) The mockup for the white concrete edge was discussed. The Contractor will proceed with the slab edge mockup using $\frac{3}{4}$ " high density overlay plywood with $\frac{3}{4}$ " buttresses @ 16" o.c. The Contractor shall notify the Architect 48 hours in advance of the mockup pour to review the formwork as well as the review of the concrete mockup after the pour. The site seatwall mockup will be created at a later date.
- 5) The drain lines from the roof drains are being installed.
- 6) Electrical conduits are being installed under the floor deck.
- 7) Mechanical ducts are being installed under the completed concrete slabs.
- 8) Mechanical ducts are also being insulated.

CONSTRUCTION SCHEDULE:

- 1) The first floor concrete slab pour from column line A12 to A14 is scheduled for Thursday, September 13th @ 2am (tonight).
- 2) Continue the installation of the concrete foundation.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



