

FIELD REPORT

DATE: November 21, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 70°
SITE CONDITIONS: Dry
WORKERS: +/- 55
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford & Robbie Posey

OBSERVATIONS:

- 1) The third floor curtainwall curb has been poured.
- 2) The Contractor was notified to hold on the following work items. The Contractor shall notify the Architect 4 days prior to any delays in construction and any work related to this area will be at the Contractor's own risk.
 - a. All work related to the wall construction between MEN'S (109) and CORRIDOR (106) until resolution to the plumbing vent location has been submitted.
 - b. All work related to the butterfly roof soffit framing.
 - c. All work associated or around FIRE PUMP (163)
- 3) The following work is being installed:
 - a. Exterior gypsum board sheathing
 - b. Metal studs
 - c. Fireproofing
 - d. Plumbing piping
 - e. Mechanical duct
 - f. Sprinkler system piping
 - g. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) The concrete pour for the third floor roof cistern is expected to occur next week.
- 2) Zinc wall panel installation is expected to start within the month.
- 3) Brick installation is expected to start within the month.
- 4) Curtainwall installation is expected to start in the next couple of weeks.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



