
WHLC Architecture - Schwartz/Silver Architects

A Joint Venture

CONSTRUCTION REPORT

Project: River Center Branch Library

Project No.: 11-025

Report No.: 005

Site Visit Date/Time: 02-09-2017

Location: Project Site; site visit and walk

Attendees: T. Mathis, J. Frey, R. Roussel, T. Colomb, M. Caillouet.

Weather/Temp:

Work in Progress/Observations:

- Pile cap excavation was currently going on at the time of the site visit.
- Backfilling, grade beams have been poured, anchor bolts have been set.
- The long north elevation grade beam was currently being excavated.
- The bottom of the elevator pile cap and combination transfer beam was being constructed.
- The bentonite water-proofing was being installed along with the re-steel inside this large cap. Compactors were being used by hand.
- Plumbing for toilet rooms was going in underground as rough-in continues.
- Underground plumbing was underway.
- Excavation for grade beams was currently ongoing at the western lines of the new building.

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG_1407



IMG_1408



IMG_1410



IMG_1412



IMG_1524



IMG_1525



IMG_1527



IMG_1529



IMG_1413



IMG_1414



IMG_1419