
WHLC Architecture - Schwartz/Silver Architects

A Joint Venture

CONSTRUCTION REPORT

Project: River Center Branch Library

Project No.: 11-025

Report No.: 002

Site Visit Date/Time: 12-19-2016

Location: Project Site; site visit and walk

Attendees: T. Mathis, R. Roussel, T. Colomb, P. Husband, S. Watts, M. Caillouet.

Weather/Temp:

Work in Progress/Observations:

- HVAC lines are being run, set in the trench and covered. The lines were covered almost all the way to the top of the ramp.
- The GC needs to add an additional conduit, match the size of the current, to allow for a re-running of the data and power lines to the parking gate. These existing lines are running through the new library site. It's better to bury new lines within the limits of the new HVAC trench.
- The electricians are still working down under the garage.
- There are three shafts left to drill.
- Once the shafts are done, then the HVAC underground work will begin with coming underneath the wall.
- They should complete the shafts tomorrow. Next week they will tackle the Hydraulic Shaft.
- The contractor will then start on grade beams.
- Steel should start showing up January 16th.
- Steel is in fabrication.
- Project should start coming out of the ground in the end of January.

Items/Questions:

Prepared by: WHLC Architecture, LLC.