

PROJECT:	River Center Branch Library 11-025	DATE:	6/27/2019
VISIT NAME:	Construction Report	REPORT NO :	038C
AUTHOR:	Matthew Caillouet	STATUS:	Final


VISIT DETAILS

WEATHER:	Sunny, Hot and very humid today. Dry site conditions.	START TIME:	9:00 AM
		END TIME:	10:00 AM

GENERAL COMMENTS:

- The roofing manufacturer's representative, roofing installation company, GC and Architect walked all of the project's roofs together to review the impact the structural event had on the installed roof.
- The roofing manufacturer will be making a recommendation as to the work to be done to maintain the specified warranty.
- Painters are back in the building sanding and priming the fire stairs, demo sheet rock repairs,
- Ceilings are going back in in some areas
- Duct work has been getting repaired.
- Electricians have been working on base contract work. Low voltage work.
- Plumbing and hot water heaters have been going in,
- Airtrol is on standby to do grills once B&L is ready for them
- Plaster is being reworked now at the 4th floor.
- FL Crane has the new soffit material in for repairs.
- French drains are in for the in-ground lights.
- 4th floor work has been stalled out a bit, regarding the Joist deck and roof repairs.
- Millwork will start back up next week.
- More millwork, 1st floor reception counter was delivered.

OBSERVATIONS

ITEM	REMARKS	DISCUSSION		PHOTO	
038C-001	The gantry Jacks have been completely removed.				
	SPACE:		SUBJECT:		Gantry Jacks
	CATEGORY:		REFERENCE:		