

PROJECT:	River Center Branch Library 11-025	DATE:	10/3/2019
VISIT NAME:	Construction Report	REPORT NO:	041C
AUTHOR:	Matthew Caillouet	STATUS:	Final

---

## VISIT DETAILS

WEATHER:	Very Hot, Mid 90s for highs, dry conditions.	START TIME:	8:00 AM
		END TIME:	10:00 AM

## GENERAL COMMENTS:

- There were Electrical, ductwork, flooring, sub contractors on site.
- Millwork counters are scheduled for next week.
- Balcony pavers were being trimmed out around the columns and at the edges of roof condition/parapet walls.
- Re-roofing on the upper roof has begun.
- Window work on e10. They are about 5 bays over from the previous week. They have 2.5 bays left to remove and reinstall.
- Exterior ACM panels are complete.
- Terfoil sun shades are installed and complete.
- The glass entrances on the 3rd floor interior area have been installed and are around 60% complete.
- Flooring on the 2nd floor is progress along nicely.
- 4th floor large meeting room is empty and clear of all additional stored material.
- Not all of floor slabs require the moisture mitigation material, the remaining will be credited back to the owner.
- The vestibule sprinkler run was decided upon today in the field to install per the approved shop drawings.
- MEP trim out in moving along.